



PILING PLATFORM LEVEL = +9.60m

NOTE :- ALL LEADING INTERLOCKS TO BE TREATED WITH BIGUMA CLUTCH SEALANT

- NOTES :-**
1. Setting out of sheet piles by others.
  2. See also SP:UK Method Statement.
  3. Pile lengths & numbers approx only & subject to creep / tolerances.
  4. Sheet piling tolerances are as follows:
    - 75mm on plan of the given line at commencing level.
    - 50mm vertically of the required level.
    - Maximum rake of 1:65 of the vertical.
- NOTE: Setting out is to take into account the above tolerances including possible projection into proposed structure.
5. See also SP:UK Design Report & Calculations

NOTE: Setting out is to take into account the above tolerances including possible projection into proposed structure.

5. See also SP:UK Design Report & Calculations

Drawn by:	<b>AS</b>	Checked by:	
Scale:	As Shown	Date:	23/2/12
Drawing No:	<b>C855/GA/03</b>	Rev	<b>D</b>